

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Khammam District – Package No. AP 08 LW-05 – Construction of one work 1). Providing B.T. on Road from k.N.Puram to Gollagutta in Bhadrachalam Mandal – Accord post facto Extension of Agreement Time up to 25.03.2013 for a period of (341) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 8

Dated :02.01.2014.
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From ENC, (ADMN. & PMGSY), Hyd. Lr.No.W20/DEE VI/PMGSY Ph-IX-LW05-2013, Dt.05.11.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord of post facto Extension of Agreement Time up to 25.03.2013 for a period of (341) days without imposing penalty in respect of the work "Providing B.T. on Road from k.N.Puram to Gollagutta in Bhadrachalam Mandal in Khammam District" under sanctioned PMGSY Phase IX due to extremist problem without imposing penalty as the delay was not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.1in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.